

## บันทึกเพิ่มเติมแนบท้ายสัญญา (ฉบับที่ ๒)

สัญญาจ้างเหมาทำการก่อสร้างทางสายหลักให้เป็น ๔ ช่องจราจร (ระยะที่ ๒)

ทางหลวงหมายเลข ๒๒ อ.หนองหาน - อ.พังโคน (ตอน ๑)

ตามสัญญาเลขที่ ADB/3582-THA/HEP2/ICB Package I ลงวันที่ ๑๐ สิงหาคม ๒๕๖๑

บันทึกเพิ่มเติมแนบท้ายสัญญาฉบับนี้ทำขึ้น ณ สำนักงานบริหารโครงการทางหลวงระหว่างประเทศ กรมทางหลวง เมื่อวันที่ ๑๗ กุมภาพันธ์ ๒๕๖๔ ระหว่าง กรมทางหลวง โดย นายดนัย เรืองสอน ผู้อำนวยการ สำนักงานบริหารโครงการทางหลวงระหว่างประเทศ ซึ่งต่อไปในสัญญานี้เรียกว่า “ผู้ว่าจ้าง” ฝ่ายหนึ่ง กับ บริษัท บัญชากิจ จำกัด ซึ่งจดทะเบียนนิติบุคคล ณ สำนักงานทะเบียนหุ้นส่วนบริษัทกลาง กรมพัฒนาธุรกิจการค้า กระทรวงพาณิชย์ มีสำนักงานแห่งใหญ่อยู่เลขที่ ๖๙ ซอยสายไหม ๓๙ แขวงสายไหม เขตสายไหม กรุงเทพมหานคร โดย นายสุรชาติ แดงดง ผู้รับมอบอำนาจ จาก นายกมล ตั้งทวีวัฒนกุล กรรมการ ผู้มีอำนาจลงนามผูกพันนิติบุคคลปรากฏตามหนังสือรับรองของสำนักงานทะเบียนหุ้นส่วนบริษัทกลาง กรมพัฒนาธุรกิจการค้า กระทรวงพาณิชย์ เลขที่ ๑๓๐๐๑๒๒๐๐๑๕๔๖ ลงวันที่ ๑ กันยายน ๒๕๖๓ ซึ่งต่อไปในสัญญานี้เรียกว่า “ผู้รับจ้าง” อีกฝ่ายหนึ่ง ซึ่งได้ทำสัญญากันตามสัญญาจ้างเหมาทำการก่อสร้างทางสายหลักให้เป็น ๔ ช่องจราจร (ระยะที่ ๒) ทางหลวงหมายเลข ๒๒ อ.หนองหาน - อ.พังโคน (ตอน ๑) ระหว่าง กม.๖๐+๐๐๐ - กม.๗๔+๘๕๐ และ กม.๗๔+๔๒๐ - กม.๘๘+๐๐๐ ระยะทางยาว ๒๓.๔๓๐ กิโลเมตร ตามสัญญาเลขที่ ADB/3582-THA/HEP2/ICB Package I ลงวันที่ ๑๐ สิงหาคม ๒๕๖๑ ได้ตกลงกันมีข้อความดังต่อไปนี้

๑. ผู้ว่าจ้างและผู้รับจ้าง ตกลงทำการแก้ไขเปลี่ยนแปลงสัญญาจ้างเหมาทำการก่อสร้างทางสายหลัก ให้เป็น ๔ ช่องจราจร (ระยะที่ ๒) ทางหลวงหมายเลข ๒๒ อ.หนองหาน - อ.พังโคน (ตอน ๑) ระหว่าง กม.๖๐+๐๐๐ - กม.๗๔+๘๕๐ และ กม.๗๔+๔๒๐ - กม.๘๘+๐๐๐ ระยะทางยาว ๒๓.๔๓๐ กิโลเมตร ตามสัญญาเลขที่ ADB/3582-THA/HEP2/ICB Package I ลงวันที่ ๑๐ สิงหาคม ๒๕๖๑ และบันทึกเพิ่มเติมแนบท้ายสัญญา (ฉบับที่ ๑) ลงวันที่ ๗ มกราคม ๒๕๖๔ โดยขยายเวลาทำการตามสัญญา เนื่องจากการหยุดงานเพื่ออำนวยความสะดวกช่วงวันหยุดพิเศษตามมติคณะรัฐมนตรีและเทศกาลปีใหม่ พ.ศ. ๒๕๖๔ เป็นเวลา ๑๐ วัน นับถัดจากวันสิ้นสุดสัญญา

คู่สัญญาทั้งสองฝ่ายตกลงกันว่ากำหนดเวลาทำงานแล้วเสร็จตามสัญญา ADB/3582-THA/HEP2/ICB Package I ลงวันที่ ๑๐ สิงหาคม ๒๕๖๑ บันทึกเพิ่มเติมแนบท้ายสัญญา (ฉบับที่ ๑) ลงวันที่ ๗ มกราคม ๒๕๖๔ และบันทึกเพิ่มเติมแนบท้ายสัญญาฉบับนี้ บริษัท บัญชากิจ จำกัด ผู้รับจ้างจะต้องทำงานให้แล้วเสร็จบริบูรณ์ตามสัญญา ภายในวันที่ ๕ มีนาคม ๒๕๖๔

๒. ผู้รับจ้าง สัญญาว่าการเปลี่ยนแปลงแก้ไขตามที่กล่าวในข้อ ๑. นั้น ผู้รับจ้างจะไม่เรียกร้องค่าเสียหายหรือสิทธิใด ๆ ในการปฏิบัติตามสัญญาจ้างเหมาทำการก่อสร้างทางสายหลักให้เป็น ๔ ช่องจราจร (ระยะที่ ๒) ทางหลวงหมายเลข ๒๒ อ.หนองหาน - อ.พังโคน (ตอน ๑) ตามสัญญาเลขที่ ADB/3582-THA/HEP2/ICB Package I ลงวันที่ ๑๐ สิงหาคม ๒๕๖๑ บันทึกเพิ่มเติมแนบท้ายสัญญา (ฉบับที่ ๑) ลงวันที่ ๗ มกราคม ๒๕๖๔ และหรือตามบันทึกเพิ่มเติมฉบับนี้แต่อย่างใด



๓. คู่สัญญา...

๓. คู่สัญญาทั้งสองฝ่ายถือว่า บันทึกเพิ่มเติมแนบท้ายสัญญาฉบับนี้ เป็นส่วนหนึ่งของสัญญาจ้างเหมา  
ทำการก่อสร้างทางสายหลักให้เป็น ๔ ช่องจราจร (ระยะที่ ๒) ทางหลวงหมายเลข ๒๒ อ.หนองหาน - อ.พังโคน (ตอน ๑)  
โดยสัญญาดังกล่าวยังมีผลใช้บังคับทุกประการ เว้นแต่ที่ได้กำหนดไว้ในบันทึกเพิ่มเติมแนบท้ายสัญญาฉบับนี้  
โดยเฉพาะแล้วเท่านั้น

บันทึกเพิ่มเติมแนบท้ายสัญญาฉบับนี้ทำขึ้นสองฉบับ มีข้อความถูกต้องตรงกันทั้งผู้ว่าจ้างและ  
ผู้รับจ้าง ได้อ่านและเข้าใจข้อความโดยละเอียดตลอดแล้ว จึงได้ลงลายมือชื่อพร้อมทั้งประทับตรา (ถ้ามี) ไว้เป็น  
สำคัญต่อหน้าพยาน และยึดถือไว้ฝ่ายละฉบับ

ลงชื่อ ..... ผู้ว่าจ้าง  
( นายदनัย เรืองสอน )

ลงชื่อ ..... ผู้รับจ้าง  
( นายสุรชาติ แดงดง ) (ผู้รับมอบอำนาจ)



ลงชื่อ ..... พยาน  
( นายปิยะ ชูตินันท์ )

ลงชื่อ ..... พยาน  
( นายอดุลย์เดช ชัยแก้ว )

**Supplementary Contract Document No. 2**  
**Highway Construction Contract**  
**Greater Mekong Subregion (GMS) Highway Expansion Phase 2 Project (HEP2)**  
**Highway 22 A. Nong Han - A. Phang Khon Section 1**  
**Contract No. ADB/3582-THA/HEP2/ICB Package I dated 10 August 2018**

.....

This Supplementary Contract Document No. 2 is made at Bureau of International Highways Cooperation, Department of Highways on 17<sup>th</sup> February 2021 between the Department of Highway represented by Mr. Danai Ruengporn, the Director of Bureau of International Highways Cooperation (hereinafter called “the Employer”) of the one part and Banchakij Co., Ltd. which has been registered as a juristic person at Office of the Central Company and Partnership Registration, Department of Business Development, Ministry of Commerce, with its registered place of business at 69 Soi Sai Mai 39, Sai Mai, Sai Mai, Bangkok, represented by Mr. Surachat Daengdong who is authorized by Mr. Kamon Tangtaveewattanukul, Managing Director, who is the Authorized Representatives of the juristic person as indicated in the Certificate issued by Office of the Central Company and Partnership Registration, Department of Business Development, Ministry of Commerce No. 13001220001546 dated 1 September 2020 (hereinafter called “the Contractor”) of the other part. The Employer and the Contractor entered into the Construction Contract of HEP2/ICB Package I Civil Works for Highway 22 A. Nong Han - A. Phang Khon Section 1, Km 60+000 - Km 74+850 and Km 79+420 - Km 88+000, in the total length of 23.430 kilometers as per the Contract No. ADB/3582-THA/HEP2/ICB Package I dated 10 August 2018. Now therefore both parties thereto hereby agree as follows.

1. The Employer and the Contractor agree to amend some terms and conditions set forth in the Construction Contract of HEP2/ICB Package I Civil Works for Highway 22 A. Nong Han - A. Phang Khon Section 1, Km 60+000 - Km 74+850 and Km 79+420 - Km 88+000, in the total length of 23.430 kilometers as per the Contract No. ADB/3582-THA/HEP2/ICB Package I dated 10 August 2018 and Supplementary Contract Document No. 1 dated 7 January 2021, concerning the extension of Time for Completion of the Works regarding intermission of the Works for road safety facilitation during Extra Public Holidays according to Cabinet’s Resolution and New Year Festival 2021, for a period of ten (10) days from the completion date stated in the Contract.

Both parties agree on the completion date in pursuant of the Contract No. ADB/3582-THA/HEP2/ICB Package I dated 10 August 2018, Supplementary Contract Document No. 1 dated 7 January 2021, and this Supplementary Contract Document. Banchakij Co., Ltd., the Contractor, shall complete the Works within 5 March 2021.

2. The Contractor assures that in connection to the amendment as mentioned in 1. the Contractor is not entitled for the claims of any costs or expenses or any other rights to the execution under the Construction Contract of HEP2/ICB Package I Civil Works for Highway 22 A. Nong Han - A. Phang Khon Section 1 as per the Contract No. ADB/3582-THA/HEP2/ICB Package I dated 10 August 2018, Supplementary Contract Document No. 1 dated 7 January 2021 and/or this Supplementary Contract Document in all respects.



A handwritten signature in blue ink, consisting of a stylized, cursive name.

/(3) Both parties

3. Both parties consider this Supplementary Contract Document as a part of the Construction Contract of HEP2/ICB Package I Civil Works for Highway 22 A. Nong Han - A. Phang Khon Section 1 which shall remain in full force except as provided in this Supplementary Contract Document.

This Supplementary Contract Document is made in two (2) duplicates for two (2) identical counterparts, both of which have the correct and identical texts. The Employer and the Contractor have thoroughly read and understood all terms and conditions of this Supplementary Contract Document and have hereto appended their respective signatures and affixed their seal (if any) in the presence of witnesses.

By .....  ..... The Employer  
( Mr. Danai Ruengsom )

By .....  ..... The Contractor  
( Mr. Surachat Daengdong ) (Grantee)

By .....  ..... Witness  
( Mr. Piya Chootinan )

By .....  ..... Witness  
( Mr. Aduldet Chaikew )

